EXTENSION OF TIME PROPOSAL

1	Name of Work	providing new street signage Boards and Refixing, Repainting Rewriting and Repairing of old boards in ward 11, Kuvempunagara Vidyaranyapura Sub div.
2	Amount of Work Portion	
3	Estimated Cost	15.00 Lakh
4	Name of Contractor	KRIDL
5	Agreement No	46/D. 18.07.14
6	No and date under which work order issued	46/D, 18.07.14
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	—
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Bus[illegible] work is going on, Above file work Sanction for Extension 7 Days
22	Remarks of the EE with the daily rate of penalty proposed	Approved at the AEE.

Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore

Assistant Executive Engineer
Vidayranyapura Sub Division,

11 EOT is Sanctioned to the extent of 626 days without penalty

Chief Engineer
Yelahanka Zone, Bangalore

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92